

#### OURISM INFRASTRUCTURE AND ENTERPRISE ZONE AUTHORITY

6th & 7th Floors, Tower 1 Double Dragon Plaza Double Dragon Meridian Park Macapagal Avenue corner Edsa Extension Bay Area Pasay City 1302



#### **MEMORANDUM**

For

The Manager

**Corporate Planning Department** 

From:

The Assistant Chief Operating Officer

Architectural and Engineering Services Sector

Subject:

Status of Infrastructure project as of January 15, 2021

Date

January 21, 2021

Submitting herewith is the list of on-going Infrastructure projects needed by the Governance Commission for GOCCs (GCG)

For your information and reference:

NESTOR M. DOMALANTA

CORPORATE PLANNING DEPARTMENT

RECEIVED

By: July 1

Date: 1/21/21

Time: 11 pm



									_
<u> </u>	7	o	<b>O</b> T.	4	ω	13			
REGION II  CAGAYAN VALLEY  Improvement of Multi-Purpose Center and Construction of Pionic Sheds  Project Engineer: Engr. Anniverasario M. Partolan	Construction of Potable Water System, Banaue, Ifugao	Improvement of Trekking Trails, Banaue, Ifugao (GAA)	Green Restroom, Kiangan, Ifugao	Redevelopment of Mt. Data Lodge Project Engineer. Engr. Anniverasario M. Panolan	CAR IFUGAO DOT Region CAR Office Project Engr.: Joselito Aure	Assets Rehabilitation Plan Phase I (Light and Sound Musuem) Victoria Street, Intramuros, Manila Project Engineer: Cristian Jasper De Peralta	NCR MANILA  Rehabilitation of Club Intramuros, Intramuros Manila	PROJECT NAME	
Centro, Buguey, Cagayan	Banaue, Ifugao	Banaue, Ifugao	Kiangan, Ifugao	Bauko, Mt. Province	DOT Complex Baguio City, Benguet	Intramuros, Maniia	Intramuros, Manila	Location	
by Contract	Transfer of Fund to the Province of Ifugao	Transfer of Fund to the Province of Ifugao	by Contract	by Contract	by Contract	by contract	by contract	NATURE	
9,442,383.90	9,936,155.98	10,980,576.61	2,241,509.50	39,937,681.00	19,190,372.23	20,998,503.25	48,926,720.00	PROJECT COST	ON-GOING
1/21/2020	1/27/2020	1/26/2020	2/26/2020	1/13/2020	10/14/2019	9/16/2020	7/6/2020	Date Started	
4/20/2021	3/26/2020	5/24/2020	5/26/2020	1/28/2021	2/7/2021	2/12/2021	2/11/2021	Target Completion Date	
7.7% as of January 14, 2021	3/26/2020 initial fund release amounting to 8M Suspended due to Change of site for water source and Variation order 12% as of sept 30, 2020	5/24/2020 50.50% as of aug 29, 2020 Suspended since February 10, 2020 due to RROW problem	5/26/2020 15.88% as of mar 6, 2020 Project still suspended since March 18, 2020 because the adjacent site is being used as quarantine facility.	81.13% as of November 18, 2020	95% as of January 6, 2021	10.03% as of January 6, 2021	17.34% as of November 18, 2020	PROJECT ACCOMPLISHMENT/REMARKS	

REGION V  ALBAY  15 Beautification of Legazpi Boulevard	PALAWAN  14 Infrastructure Projects in San Vicente Flagship TEZ, San Vicente, Palawan: Port Bartoin Tourist Assistance Cente (Large) and Alimanguan Tourist Assistance Center (Large)	REGION IV-B ORIENTAL MINDORO  13 Sewerage and Waste Water Facility and Boardwalk	BATANGAS  12 Lighthouse Park Development Project	LAGUNA  Repair and Improvement of Gat Tayaw Street by Converting the Asphalt Road to Red Brick Road	Installation of LED Street Lights at Heritage Park, Alapan II, Imus Cavite Project Engineer Emil Joseph S. Jimenes (GAA)	REGION IV-A  CAVITE  9 Reconstruction & Restoration of Victories of Revolution (Imus Historical Museum), PNP Provincial HQ, Camp Bgen. Pantaleon Garcia, Imus City, Cavite  (GAA)	PROJECT NAME	
Legazpi City	San Vicente, Palawan	Puerto Galera, Oriental Mindoro	Lobo, Batangas	iliw Laguna	lmus, Cavite	imus, Cavite	Location	
Transfer of Fund to DPWH region V	by contract	Transfer of Fund to DPWH region IVB	by Contract	Transfer of Fund to the Municipality of Liliw	Transfer of Fund to the Province Cavite	Transfer of Fund to the Province of Cavite	NATURE	
17,253,827.44	9,450,519.74	294,695,846.60	41,858,585.40	9,996,308.67	21,957,580.00	19,995,654.38	PROJECT COST	ON-GOING
1 <i>21112</i> 020	6/20/2019	11/5/2020	2/26/2020	11/15/2019	2/10/2020	12/21/2018	Date Started	
6/4/2021	1/30/2020	10/30/2021	1/27/2021	7/16/2020	10/30/2020	2/11/2020	Target Completion Date	
Port Barton - Terminated Alimanguan - variation order approve on November 9, 2020 Notice of resumption on December 1, 2020 Initial fund released to DPWH R5 on sept 3, 2020 amounting to 12m For inspection of the PE	25.28% as of Jan 10, 2020	1st tranche amounting to 44,204,376.99 released on October 20, 2020	23.41% Nov 17, 2020	98% as of jul 9, 2020 2nd tranche amounting P4m release on Sept 3, 2020	83.71% as of November 18, 2020 suspended on October 27, 2020	Project still suspended since January 6, 2020 due to revision of project title and submission of PERT.CPM, Bar charts and S-cruve by the province of imus 16.32% complete before project was suspended	PROJECT ACCOMPLISHMENT/REMARKS	

23	330	22	21	26			5		18		17		16			
Tourist Assiatance Center - Small, Sapian, Capiz	CAPIZ	Development of Chocolate Hills Parking Area, Buenos Aires,	npact Site)	Malacañang sa sugbo	REGION VII		Construction of Multi-Purpose Gym	ILOILO	Coast to Market Road - Upgrading/Improvement of Danao Street, San Enrique, Negros Occidental Project Engineer: Engr. Nilo N. illeda, Jr		NEGROS OCCIDENTAL Improvement of Mambukal Resort Brgy. Minuyan	Project Engr.: Roy Monarca	AKLAN  Boracay Water Drainage Phase II - Package 1A, 3, 4 & 5 Boracay, Island, Malay, Aklan	REGION VI	PROJECT NAME	
Capiz		Carmen, Bohol	Tagbilaran City, Bohol	Cebu city, Cebu			Bucari, Leon, Iloito		San Enrique, Negros Occidental	Осопения	Murcia, Negros		Malay, Aklan		Location	
by Contract		by Contract	Transfer of Fund to the	Transfer of Fund to NMP			by Contract		by Contract		by Contract		by Contract		NATURE	
2,484,486.25		4,769,632.50	54,168,997.93	139,773,800.22			9,003,896.12		10,001,438.26		4,994,629.91	778,845,941.94	735,822,783.05 43.023.158.89		PROJECT COST	ON-GOING
9/23/2020		8/19/2020	2/27/2017	12/21/2020			12/19/2018		7/5/2020		12/29/2019	revised target date: 12/31/2021	8/7/2018 time extension: 273CD		Date Started	
12/21/2020		11/16/2020	3/12/2018	1/16/2022			5/17/2019		2/20/2021		4/26/2020	2/31/2021	12/31/2021		Target Completion Date	
Notice of Resumption received on September 17, 2020 15% as of November 9, 2020 with -84% slippage with liquidated damages being imposed	suspended as of Cct ZZ, 2020	6.75% as of Oct 22, 2020	82.97% as of Sept 20, 2018 suspended since 3/5/2018 due to right of way problem	Full amount transferred to the National Museum of the Philippines On May 12, 2020	wih liquidated damages	80.732% as of January 16, 2020 complete for those items not affected by the Partial suspension	Partially suspended on August 7, 2019 with accomplishment of 77% due to revision of roof structure		90.596% as of January 11, 2021	30.29% as of March 12, 2020 Project still suspended as of March 17, 2020 due to Covid 19 pandemic crisis Mambukal resort was used as Quarantine area		project partially suspended due to right of way problems	53 04%, as of December 34 2020		PROJECT ACCOMPLISHMENT/REMARKS	

CARAGA SURIGAO DEL NORTE 31 Construction of Mangrove Forest Walkway Barangay Day-asan, Surigao del norte Project Engineer Ren Mark Z. Rejano	REGION XII SOUTH COTABATO  30 Matutum Tarsier Eco-Tourism Development Project Engineer: Engr. Niko lledan jr	Camiguin  29 Rehabilitation and Development of Katibawasan Falls Facility,  Mambajao, Camiguin	REGION X  MISAMIS OCCIDENTAL  28 Tourist District Project Development Cotta Boulevard	ZAMBOANGA DEL NORTE  27 Cogon Eco-Tourism Park Project Engineer, Joseillo Aure	26 San Juanico Bridge Aesthetic Lighting, San Juanico Bridge PAN-Philippine Highway Project Engineer Emil Joseph S. Jimenes	REGION VIII LEYTE 25 Construction of Tourism Information Center Villaba, Leyte	Siguijor  24 Completion of Loboc Tourism Complex, Villaflor	PROJECT NAME	
Surigao del norte	Brgy. Linan, Tupi, South Cotabato	Mambajao, Camiguin	Ozamis City	Brgy. Cogon, Dipolog City	Samar, Leyte	Villaba, Leyle	Loboc, Bohol	Location	
by Contract	by Contract	by Contract	by contract	by Contract	by Contract	by Contract	by Contract	NATURE	
16,457,000.00	12,282,808.14	4,901,166.17	27,408,266.32	4,274,516.23	79,992,418.65	3,394,945,65	19,947,472.35	PROJECT COST	ON-GOING
3/5/2020	2/16/2020	7/26/2020	9/23/2018	3/1/2020	6/27/2019	9/23/2019	11/7/2019	Date Started	
12/31/2020	12/21/2020	10/28/2020	7/5/2019	2/10/2021	12/20/2020	1/19/2021	12/21/2020	Target Completion Date	
90.1% complete as of Dec 9, 2020	33.07% complete as of November 19, 2020	35.55% as of September 07, 2020 Contractor to submit revised construction schedule and revised request letter for suspension and extension	85.38% complete as of July 18, 2019 Notice of resumption received by the contractor on December 2, 2020	47.42% as of November 11, 2020	95.00% as of December 15, 2020 Project is substantially completed	56.16% as of November 26, 2020	84.01% as of Jan 20, 2020 Project suspended since January 30, 2020 due to Variation Order	PROJECT ACCOMPLISHMENT/REMARKS	

as of January 15, 2021

			1,784,891,360.51			OVER-ALL TOTAL TOTAL PROJECTS	
01/08/2021 project suspended on Oct 27, 2020	01/08/2021	10,917,856.49 09/10/2020	10,917,856.49	by Contract	Butuan Oity	33 Establishment of Pagatpatan Wetland Center, Brgy. Pagatpatan	¢.s
8.10% as of October 26, 2020 project suspended on Dec 21, 2020	02/18/2021	07/21/2020	21,870,064.93 07/21/2020	by Contract JD-RG Construction Corporation	Agusan, del Norte	32 Development of Lantawan Eco-Park Kitcharao Project Engineer: Ren Mark Z. Rejano	14
PROJECT ACCOMPLISHMENT/REMARKS	Target Completion Date	Date Started	PROJECT COST	NATURE	Location	PROJECT NAME	
			ON-GOING				П

Checked by:

ELIEL OY A. 450N
Division/Manager
Contract/Management Division

Reviewed by

Construction Management Department

Approved by

NESTOR M. DOMALANTA
Asst. Chief Operating Officer
Architectural and Engineering Services Sector