

Republic of the Philippines Tourism Infrastructure & Enterprise Zone Authority

MEMORANDUM FROM THE CHIEF OPERATING OFFICER

FOR

:

ALL SECTORS

SUBJECT

.

Updates of Sectoral Accomplishment

DATE

:

7 July 2021

On 17 June 2021, we presented to the Department of Tourism the highlights of our accomplishments from January to May and our plans and programs from July to December. Attached is the report based on your submissions to the Corporate Planning Department.

In view of upcoming presentations to the various stakeholders, starting July 15, and every $15^{\rm th}$ of the month thereafter, you are required to update items that concern your Sector in the templates provided and submit to the Corporate Planning Department for collation. In case there are new programs or new projects under already existing programs, indicate these in a new table. The Corporate Planning Department shall submit to this Office, the updated presentation every $20^{\rm th}$ of the month.

The Architecture and Engineering Services Sector is required to submit photos of their ongoing infrastructure projects at different phases of implementation with proper labels and tabs for the printed copies, and with appropriate filenames and project folders for the soft copy. The rest of the Sectors are also to submit photos of their own project milestones.

For strict compliance.

MARK T. LAPID

Attachments:

1. Guidelines on Submission of Photos

2. Templates for Updates to the COO

3. Midterm Assessment Report presented to the DOT last 17 June 2021

CORPORATE PLANNING DEPARTMENT

RECEIVED

By:

Date:

Time: 9:05





Republic of the Philippines Tourism Infrastructure & Enterprise Zone Authority

GUIDELINES FOR SUBMITTING PHOTOS for DOCUMENTATION:

- 1. All photos submitted to CORPLAN shall include the following information:
 - Date photo taken
 - Description of project/milestone/event
 - Venue/ Place photo taken.
- 2. Filenames should be renamed based on project/ milestone/ event.
- 3. Folder names shall include date of submission to CORPLAN.



Tourism Infrastructure Development Monthly Accomplishment July to December 2021

| Program | Activities / Projects 68% of Boracay Water Drainage Project accomplished | July | Percentage of Accomplishment Aug Sept Oct No | e of Acco Sept | oct | Nov | The same of the sa |
|---------------------------|--------------------------------------------------------------------------------------------|------|-----------------------------------------------|-------------------|-----|-----|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| | 68% of Boracay Water Drainage Project accomplished | | | | | | |
| Tourism Infrastructure | 80% of Construction of Inang Laya Flag Monument, Imus, Cavite accomplished | | | | | | |
| Development | 93.93 % Completed Construction of Mangrove Forest Walkway project (based on scope of work) | | | | | | |
| | 95% San Juanico Bridge Aesthectic Lighting Project accomplished | | | | | | |

Monthly Accomplishment July to December 2021 Asset Rehabilitation Program

| Program | Accomplishments | | Perce | Percentage of Accomplishment | complish | ment | | |
|---------------------------|-------------------------------------------------------------------------------------------------------------------------------|------|-------|------------------------------|----------|------|-----|---------|
| | (Activities / Projects) | July | Aug | Sept | Oct | Nov | Dec | Remarks |
| | 81.37% of Light and Sound Museum, Victoria Street, Intramuros, Manila (Assets Rehabilitation Plan Phase I) accomplished | | | | | | | |
| Asset | 95 % of Redevelopment of Mt. Data Lodge, Bauko, Mt. Province accomplished | | | | | | | |
| Rehabilitation Program | 97% of DOT Region CAR Office, DOT Complex, Baguio City, Benguet accomplished | | | | | | | |
| | 44.16% Repair and Renovation of Club Intramuros Golf Course (Assets Rehabilitation Plan Phase I) accomplished | | | | | | | |

Monthly Accomplishment July to December 2021 TEZ Accreditation and Expansion

| Program | Accomplishments (Activities / Projects) | | Miles | itones A | Milestones Accomplished | shed | | Remarks |
|----------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------|-------|----------|-------------------------|------|-----|---------|
| | | July | Aug | Sept | Oct | Nov | Dec | |
| Tourism Enterprise Zone (TEZ) Accreditation and Expansion | Commencement of the competitive selection process for a private partner for the operation and development of the TIEZA-operated TEZ (Clark Property) through the TIEZA JV Guidelines | | | | | | | |
| Technical Assistance Given to LGUs for the Master Planning of Key Tourist Destinations | Finalization of the Tourism Development Plan for the Bantayan and Camotes Islands in Cebu | | | | | | | |

Tourism Infrastructure Development Monthly Accomplishment July to December 2021

| Activity / Project | Status as of Mav | | | Percentage | Percentage Accomplished | | | Domarko |
|----------------------------------------------------------------------------------|------------------|------|-----|------------|-------------------------|-----|-----|---------|
| Activity / Floject | Status as Of May | July | Aug | Sept | Oct | Nov | Dec | Remarks |
| Boracay Water Drainage Project | 68% completed | | | | | | | |
| Development of Lantawan Eco-Park Kitcharao, Agusan, del Norte | 45.9% completed | | | | | | | |
| Establishment of Pagatpatan Wetland Center, Brgy. Pagatpatan, Butuan City | 8% completed | | | | | | | |
| Sewerage and Waste Water Facility and Boardwalk, Puerto Galera, Oriental Mindoro | 15% completed | | | | | | | |

Tourism Infrastructure Development Monthly Accomplishment July to December 2021

| | | 00000 | | Accomplishment | ment | 00000 | | |
|----------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------|-------|-----|----------------|------|-------|-----|---------|
| Activity / Project | Status as of May | July | Aug | Sept | Oct | Nov | Dec | Remarks |
| Sustainable, Inclusive and Resilient Tourism (SIRT) Projects in Bohol, Siquijor and Siargao - in partnership with World Bank, DOT & concerned LGUs | For implementation after NEDA-ICC approval (December) | | | | | | | |
| Sustainable Tourism Development Projects (STDP) in El Nido and Coron, Palawan - in partnership with Asian Development Bank, DOT & concerned LGUs | For implementation after NEDA-ICC approval (December) | | | | | | | |

Asset Management and Rehabilitation Monthly Accomplishment July to December 2021

| Hyperbaric Chamber in Zamboanga City oper | Hyperbaric Chamber in Panglao, Bohol | Activity / Sta | | |
|---------------------------------------------|--------------------------------------------|------------------|----------------|--|
| Priming for turn- over and operations | For turn over to LGU this June | Status as of May | | |
| | | July | | |
| | | Aug | | |
| | | Sept | Accomplishment | |
| | | Oct | shment | |
| | | Nov | | |
| | | Dec | | |
| | | Remarks | | |

Public-Private Cooperation Program Monthly Accomplishment July to December 2021

| Unsolicited Proposal for General Luna Street Property in Manila | Unsolicited Proposal for Argao Property in Cebu | TEZ in Clark | Activity / Project | |
|-----------------------------------------------------------------|-------------------------------------------------------|-----------------------------------------------------------------------------|--------------------|----------------|
| Initial evaluation of Proposal | Initial evaluation of Proposal | Publication of invitation to apply for eligibility and submitted proposal/s | Status as of May | |
| | | | July | |
| | | | Aug | |
| | | | Sept | Accomplishment |
| | | | Oct | shment |
| | | | Nov | |
| | | | Dec | |
| | | | Remarks | |

Plans and Programs July to December 2021

| Total Uses of Funds 53% | Debt Service – (JICA Loan) 47% | Infrastructure Projects 85% | Equipment Outlay 66% | Maintenance & Other Operating 32% Expenses | Personnel Services 40% | PARTICULARS | Actu UI Ja |
|---------------------------------|--------------------------------|-----------------------------|----------------------|--------------------------------------------|------------------------|-------------|-------------------------------------------------------------------------|
| | | | | | | | Actual Budget Utilization Jan - May Actual Budget Utilization Jan-July |
| 47% | 53% | 15% | 34% | 68% | 60% | | Estimated Estimated Budget Budget June - Dec Jan-July |
| 1,311,213,000.00 as of May 2021 | | | | | | | Total Amount |



Midterm Assessment of Plans and Programs for FY 2021

INFRASTRUCTURE AND ENTERPRISE ZONE AUTHORITY

17 June 2021, 1:00pm



Highlights of Accomplishments January to May

| 0) (0 | | Tourism Infrastructure | 01. (2) | Travel Tax Enhancement s | Program | |
|-----------------------------------------------------------------|--------------------------------------------------------------------------------------------|----------------------------------------------------------------------------|----------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------|--|
| 95% San Juanico Bridge Aesthectic Lighting Project accomplished | 93.93 % Completed Construction of Mangrove Forest Walkway project (based on scope of work) | 80% of Construction of Inang Laya Flag Monument, Imus, Cavite accomplished | 68% of Boracay Water Drainage Project accomplished | Development of additional online and onsite systems for other travel tax transactions such as issuance of Reduced Travel Tax Certificates and Online Travel Tax Refunds | Accomplishments (Activities / Projects) | |
| 4Q 2019-2Q 2021 | 4Q 2020 - May 2021 | 4Q 2019-2Q2021 | 1Q 2019-2Q 2021 | January to May | Date Implemented | |

Highlights of Accomplishments January to May

| | Asset Kenabilitation Program | | | Program |
|----------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------|---------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------|--------------------------------------------|
| 44.16% Repair and Renovation of Club Intramuros Golf Course (Assets Rehabilitation Plan Phase I) accomplished | 97% of DOT Region CAR Office, DOT Complex, Baguio City, Benguet accomplished | 95 % of Redevelopment of Mt. Data Lodge, Bauko, Mt. Province accomplished | 81.37% of Light and Sound Museum, Victoria Street, Intramuros, Manila (Assets Rehabilitation Plan Phase I) accomplished | Accomplishments (Activities / Projects) |
| January to May | January to May | 4Q 2020-May 2021 | January to May | Date Implemented |

Highlights of Accomplishments January to May

| Program | Accomplishments | Date implemented |
|----------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------|
| | (Activities / Projects) | |
| | Commencement of the competitive selection process for a private partner for the operation and development of the TIEZA-operated TEZ (Clark Property) through the TIEZA JV Guidelines | January |
| Tourism Enterprise Zone (TEZ) Accreditation and Expansion | Obtained the approval of the TIEZA Board of Directors for the designation and registration of the following under RA 9593: 1. 250-hectare Sky Blue New Clark City Golf and Resort as a TEZ 2. 114-room Hotel Elizabeth Resorts and Vilas as a Tourism Enterprise – Accomodation inside San Vicente Flagship TEZ | February - March |
| Technical Assistance Given to LGUs for the Master Planning of Key Tourist Destinations | Finalization of the Final Tourism Development Plan for the Bantayan and Camotes (Cebu). | January - May |

Tourism Infrastructure Development Plans and Programs July to December 2021

| Sewerage and Waste Water Facility and Boardwalk, Puerto Galera, Oriental Mindoro | Establishment of Pagatpatan Wetland Center, Brgy. Pagatpatan, Butuan City | Development of Lantawan Eco-Park Kitcharao, Agusan, del Norte | Boracay Water Drainage Project | County (1) Office | Activity / Divisort |
|----------------------------------------------------------------------------------------------|---------------------------------------------------------------------------|------------------------------------------------------------------------|-----------------------------------|-------------------------------|---------------------|
| | Infrastructure Development | Tourism | | | Objective |
| | • | | • | Same New Amended Discontinued | Classification |
| Until end of 2021 | until end of 2021 | until end of 2021 | until end of 2021 | Implementati on | Date Of |
| 294,695,846.60 | 10,917,856.49 | 18,589,555.20 | 735,822,783.05 | | Budget |
| Completed Sewerage and Waste Water Facility and Boardwalk project | Completed Establishment of Pagatpatan Wetland Center project | Completed Development of Lantawan Eco-Park Kitcharao ppoject | Completed drainage project | (based on scope of work) | Output |
| 15% completed | 8% completed | 45.9% completed | 68% completed | | Remarks |

Tourism Infrastructure Development Plans and Programs July to December 2021

| | | | 48 |
|--------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------|----------------|----------------------|
| Sustainable Tourism Development Projects (STDP) in El Nido and Coron, Palawan - in partnership with Asian Development Bank, DOT & concerned LGUs | Sustainable, Inclusive and Resilient Tourism (SIRT) Projects in Bohol, Siquijor and Siargao - in partnership with World Bank, DOT & concerned LGUs | | Activity / Project |
| development in the community | Build tourism infrastructure to spur | | Objective |
| | | Same | |
| < | < | New | Clas |
| | | Amended | Classification |
| | | Discontinued | ň |
| December | December | impiementation | Date Of |
| | | | Budget July - Dec |
| NEDA-ICC Approval of Loan from ADB | NEDA-ICC Approval of Loan from World Bank | | Output |
| For implementation after NEDA-ICC approval | For implementation after NEDA-ICC approval | | Remarks |

Plans and Programs July to December 2021

| | Asse | t Mai | nag | eme | nt and | Rehab | Asset Management and Rehabilitation | Domarko |
|---------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------|----------|----------------|--------------|----------------------|---------------|---------------------------------------------------------------------------------|---------|
| Activity / | | Cla | Classification | 3 | Date Of | Budget | Output | Remarks |
| Project | Objective | Same New | Amended | Discontinued | Implementation | | | |
| Continued use as Temporary Quarantine facility of TIEZA entities (Banaue Hostel & Gardens of Malasag in CDO). | Continued support to the government initiative to address the COVID 19 pandemic | < | | | On-going | N/A | Continued Support to the government initiative to address the COVID 19 pandemic | |
| Upgrading of Light and Sound Museum (civil works) | Rehabilitate TIEZA assets to increase marketability of | < | | | Until end of 2021 | 17,848,727.76 | Upgraded Light and Sound Museum (civil works) | |
| Repair and renovation of Club Intramuros, Intramuros Manita (Phase 1) | assets and contribute to local tourism activities | 4 | | | until end of 2021 | 27,317,634.92 | Completed Rehabilitation of Club Intramuros | |

Asset Management and Rehabilitation Plans and Programs July to December 2021

| Hyperbaric Chamber in Zamboanga City | Hyperbaric Chamber in Panglao, Bohol | Project | Activity / |
|---------------------------------------------|----------------------------------------------------------------|----------------|----------------------|
| | Promote medical tourism and provide safety for tourists-divers | | Objective |
| 4 | < | Same | |
| | | New | Clas |
| | | Amended | Classification |
| | | Discontinued | ň |
| | June | Implementation | Date Of |
| | | | Budget July - Dec |
| Operational Hyperbaric Chamber | Operational Hyperbaric Chamber | | Output |
| Priming for turn- over and operations | For turn over to LGU this June | | Remarks |

Plans and Programs July to December 2021 Public-Private Cooperation Program

| The state of the s | | | | | | | | | |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------|------|------|----------------|--------------|-------------------|----------------------|-----------------------------------------------------------------------------|------------------------------------------------------------------------------------|
| Activity / | Objective | | Clas | Classification | 5 | Date Of | Budget July - Dec | Output | Remarks |
| Project | | Same | New | Amended | Discontinued | Implementation | | | |
| Tourism Enterprise Zone (TEZ) Accreditation and Expansion | Operate and develop a TEZ in Clark | 4 | | | | Until end of 2021 | | Publication of invitation to apply for eligibility and submitted proposal/s | JVSC Approved tender documents, development, operation and management of Clark TEZ |
| Unsolicited Proposal for Argao Property in Cebu | Enhanced Utility of Assets and | 4 | | | | Until 2022 | | Initial evaluation of Proposal | Ongoing coordination with PPPC which also conducts its own evaluation of proposals |
| Unsolicited Proposal for General Luna Street Property in Manila | Viability | 4 | | | | Until 2022 | | Initial evaluation of Proposal | Ongoing coordination with PPPC which also conducts its own evaluation of proposals |

Plans and Programs July to December 2021

| 1,311,213,000.00 | 47% | 53% | Total Uses of Funds |
|------------------|-----------------------------|-------------------------------------|----------------------------------------|
| | 53% | 47% | Debt Service - (JICA Loan) |
| | 15% | 85% | Infrastructure Projects |
| | 34% | 66% | Equipment Outlay |
| | 68% | 32% | Maintenance & Other Operating Expenses |
| | 60% | 40% | Personnel Services |
| | | | PARTICULARS |
| Total Amount | Estimated Budget June – Dec | Actual Budget Utilization Jan - May | |