

6th & 7th Floors, Tower 1 Double Dragon Plaza Double Dragon Meridian Park Macapagal Avenue corner Edsa Extension Bay Area Pasay City 1302 (+632) 249-5900 to 79 Local 733 / 735 brdd.tieza@gmail.com

www.tieza.gov.ph

MEMORANDUM

TO

THE MANAGER

Legal Department

FROM

THE ASSISTANT CHIEF OPERATING OFFICER

Assets Management Sector

SUBJECT

REQUEST FOR LEGAL OPINION ON THE EXTENSION OF CONTRACT OF BERKMAN INTERNATIONAL, INC. FOR THE MASTER PLAN AND DESIGN OF AN INTEGRATED TOURISM COMPLEX IN BALACAD,

ILOCOS NORTE

DATE

August 19, 2020

On 10 August 2020, the Bids and Awards Committee (BAC) Secretariat called for an online meeting with the representatives from the Office of the Chief Operating Officer (OCOO), Asset Management Sector, Business Research and Development Division and Legal Department to discuss the memorandum addressed to the Chief Operating Officer submitted by our Sector regarding the request of Berkman International, Inc. (BII) for contract extension of its Consultancy Service for the Master Plan and Design of an Integrated Tourism Complex in Bo. Balacad, Laoag, Ilocos Norte. The objective of the discussion was to address issues and concerns relating to the legality and justification for contract extension and payment of services in accordance to Republic Act 9184, otherwise known as the General Procurement Reform Act.

Their meeting reached an agreement that a revised memo requesting for approval of contract extension and payment of services rendered for BII will be submitted to the OCOO following another legal opinion supporting the request.

It is in this connection that we **request for another legal opinion and recommendation** on the issues and concerns relating to the legality and justification for contract extension and payment of services following the opinion prepared by Atty. Bryan Merza last January 2020 on the same subject matter. Atty. Merza's opinion was the output of the meeting held last November 7, 2019 among Investment Committee members- the undersigned, ACOO Karen Sarinas-Baydo, Ms. Clea Nava, Mr. Rodolfo E. Ancheta, Angelo Alhambra, Ms. Janeth Christine Ocampo and Ms. Reyna Palacay. Kindly note too that the audio-visual presentation of the Concept Plan for Balacad was already presented to the Investment Committee.

We are hoping that we can come up with a recommendation that would allow us to finally resolve this matter and proceed with our Investment Committee activities.

For your consideration and immediate action.

Assistant ChiefOperating Of Assets Management Sector



6th & 7th Floors, Tower 1 Double Dragon Plaza Double Dragon Meridian Park Macapagal Avenue corner Edsa Extension Bay Area Pasay City 1302 (+632) 249-5900 to 79
Local 733 / 735
brdd.tieza@gmail.com
www.tieza.gov.ph

Brief Background for BALACAD PROPERTY

The Balacad Property is a vast land containing an area of **165,307.40** square meters that was acquired by the Philippine Tourism Authority (PTA), now TIEZA, by virtue of Presidential Decree (PD) No. 1704 on July 30, 1980.

President Ferdinand E. Marcos signed PD No. 1704 in 1980 that transferred, ceded and conveyed to PTA for tourism development purposes certain parcels of land of public domain located in Laoag City in the Province of Ilocos Norte. Paoay Lake was declared as a National Park through Republic Act. No. 5631 dated June 21, 1969 and Proclamation No. 1653 declaring the whole province of Ilocos Norte a tourism zone under the administration and control of PTA through Proclamation 1653 on July 13, 1977

During the administration of Governor Ferdinand "Bongbong" E. Marcos, Jr., portion of the acquired property was **donated to the Provincial Government of Ilocos Norte** on November 2006. It is where the Plaza del Norte Hotel and Convention Center was built. **The total land area donated was 41,921.40 sq.m.**

Since the acquisition of the Balacad lots, TIEZA did not utilize the property which to date contains an estimated area of 123,386 sq.m.

Through the assistance of the Provincial Government of Ilocos Norte and the effort of the dissolved Corporate Investment Department of the Operations Sector, the title to the property was transferred on CY 2009 in the name of PTA under Transfer Certificate of Title (TCT) No. 40066 for Lot # 827 covering an area of 103,467 sq. m. and TCT No. 40068 for Lot # 1564 with an area of 19,920 sq. m.

The property was identified for tourism development since the asset has clear proof of ownership, no legal disputes or claimants. In addition, Balacad is a strategic gateway to the province's exciting tourism destinations including the Fort Ilocandia Hotel and Casino, Paoay Golf Course, Paoay Lake, Paoay Sand Dunes and Malacañang of the North.

With its high revenue potential and significant impact on tourism, procurement was made for the consultancy service for the Master Plan and Design of an Integrated Tourism Complex in Balacad.

Location

Barangay Balacad is located in the **City of Laoag**, Province of Ilocos Norte. TIEZA Balacad Property is situated near the boundary of Laoag City in the southeast, proximately close to the Municipality of Paoay.

Appraisal Value

Approximately P700.00/ sq.m. market value based on two independent appraisals conducted by Asian Appraisal Company, Inc. and Royal Asia Appraisal Corporation on October 2015 for nearby Paoay Golf Course.





6th & 7th Floors, Tower 1 Double Dragon Plaza Double Dragon Meridian Park Macapagal Avenue corner Edsa Extension Bay Area Pasay City 1302 (+632) 249-5900 to 79
Local 733 / 735
brdd.tieza@gmail.com
www.tieza.gov.ph

CONSULTANCY SERVICE OF BERKMAN INT'L INC. MASTER DEVELOPMENT PLAN and DESIGN OF AN INTEGRATED TOURISM COMPLEX IN BO. BALACAD, LAOAG, ILOCOS NORTE

Chronology of Events:

DATE	TIEZA	BERKMAN INT'L INC	REMARKS
March 29, 2016	Publication of Bid Notice		ABC of the Consulting Service: P10,000,000.00
December 13, 2016		Notice of Award was received by Berkman Int'l Inc. (BII) with a total contract price of P9,999,416.00	
January 24, 2017	Kick-off meeting		Stated in the Minutes of the Meeting: "Concerns and Issues: Item #4: approval of report/ deliverable:turnaround time depends on the deliverable submitted. Time will be frozen during this period".
March 16, 2017	Memorandum of Agreement between TIEZA and Berkman Int'l Inc. (BII)		Contract Amount: P9,999,416.00 Payment in Tranches: 1st: Inception Report 2nd: Conceptual Master Plan 3rd: Preliminary Master Plan 4th: Final Report Contract Duration: In accordance w/the period provided in the TOR w/c is 6 months
March 16, 2017	Notice to Proceed		
April 11, 2017		Submitted the Inception Report (IR)	
June 16, 2017		Draft request for contract extension on the submission of Conceptual Master Plan (CMP)	BuDD requested BII to provide advance copy of their letter. BII sent copy via email. Grounds for extension: Site's lot plotting & reading necessary in



6th & 7th Floors, Tower 1 Double Dragon Plaza Double Dragon Meridian Park Macapagal Avenue corner Edsa Extension Bay Area Pasay City 1302

(+632) 249-5900 to 79 Local 733 / 735 brdd.tieza@gmail.com

DATE	TIEZA	BERKMAN INT'L INC	REMARKS
			the preparation of the Land Dev't Plan as inclusion in the CMP • Acceptance of the Inception Report
June 27, 2017	Clarification letter to BII on the deliverables based on the submitted Inception Report		TIEZA requested for revision of the report based on the scope of work
July 20, 2017		Submitted the Revised Inception Report	
August 3, 2017		Follow-up on the status of revised IR, comments and approval of the report	
August 29, 2017		Follow-up on the Acceptance of the Revised IR and the settlement of the site's lot plotting and reading Requested for contract period extension for another six (6) months from the date of expiration on Sept. 2017	
October 6, 2017		Requested for endorsement on acquisition of cadastral map of Balacad	
November 21, 2017		Follow-up on the status of revised IR and lot plan of the study area	
December 20, 2017	Acceptance Letter to BII of the submitted revised Inception Report		Acceptance signed by ACOO-AMS
December 22, 2017		Statement of Account for the 1 st Tranche of the consulting services, Inception Report	Billing amount: P1,499,912.40 (15% of the contract price plus 12% VAT)
January 24, 2018	The COO approved the request for 1st tranche payment		





6th & 7th Floors, Tower 1 Double Dragon Plaza Double Dragon Meridian Park Macapagal Avenue corner Edsa Extension Bay Area Pasay City 1302

0

(+632) 249-5900 to 79 Local 733 / 735 brdd.tieza@gmail.com



DATE	TIEZA	BERKMAN INT'L INC	REMARKS
February 21, 2018		Requested for Computer-Aided Design (CAD) file of the study area with actual coordinates to plot the actual image drone shot and shape file on the land use plan and working drawings needed for the next deliverables	The data provided by AESS have no projections on the CAD file, just a floating map, and no coordinates provided
February 22, 2018	Forwarded to FSD the request for processing of payment for BII		
March 6, 2018		Follow-up the status of the lot plan needed for the preparation of the CMP	Despite the adjustments made by the Engr'g Team of BII on the projections, still the actual drone shot cannot be plotted on the shape file
April 11, 2018	ACOO-AMS requested from the ACOO-AESS for an actual survey over the Balacad Lots to reconcile TIEZA's lot plan to BII 's file		·
April 23, 2018		Requested for the contract period to be extended until October 30, 2018 due to unforeseen circumstances and issues that remain unsettled	Unsettled issues: Lot Plan provided by TIEZA remains open and will be subject for a verification survey by TIEZA The turnaround for TIEZA to provide comments on the reports submitted took longer time Issuance of Acceptance Certificate to proceed to the succeeding activities resulted





6th & 7th Floors, Tower 1 Double Dragon Plaza Double Dragon Meridian Park Macapagal Avenue corner Edsa Extension Bay Area Pasay City 1302

(+632) 249-5900 to 79
Local 733 / 735
brdd.tieza@gmail.com

DATE	TIEZA	BERKMAN INT'L INC	REMARKS
			to a slippage of five
			months
May 2, 2018	Memo for the COO from		Forwarded to the
	ACOO-AMS recommending		OCOO on May 15,
×	the extension of contract		2018
May 17, 2018	period to October 30, 2018 Emailed to BII coordinates		WGS geographic
, sidy 17, 2010	of the planning area		coordinates of the
			Balacad property
			was provided by
			TIEZA's private
			surveyor for Paoay
			properties,
			verification survey was conducted on
			May 9, 2018
			• •
May 23, 2018		Letter confirming lot plan	BII proceeded with
		/ site location	the completion of
			the conceptual
			planning utilizing the submitted maps and
			coordinates as
			reference
June 6, 2018	Memo for the COO from	·	Forwarded to the
	ACOO-AMS submitting		OCOO on June 11,
	BuDDs own guidelines and		2018
	schedule of turnaround time for TIEZA to review,		
	comment and make		
	necessary		
	recommendations on		
	reports submitted and		
	recommending extension		
	of contract of Bil until		
	December 2018 instead of October 2018, considering		
	the turnaround time of		
	TIEZA		
July 2, 2018		Submitted the	
		Conceptual Master Plan	
July 11, 2018		Presentation of CMP to	The presentation
		TIEZA Management	was attended by
			representatives from OCOO (including
			Atty. Karen & Ms.
			Mitch), FSD, PEPD,





6th & 7th Floors, Tower 1 Double Dragon Plaza Double Dragon Meridian Park Macapagal Avenue corner Edsa Extension Bay Area Pasay City 1302

0

(+632) 249-5900 to 79 Local 733 / 735 brdd.tieza@gmail.com



DATE	TIEZA	BERKMAN INT'L INC	REMARKS
			BUDD and AMS and
			BII Project Team
July 13, 2018	Letter to Governor Imee R.		In consideration that
	Marcos, Province of Ilocos		the LGU is a primary
	Norte, requesting for		stakeholder and
	appointment to present		collaborator in
	the CMP of the proposed		ensuring the success
	integrated tourism		of the project
lub. 10, 2010	complex	DU ENLE TITTA COLUMN	DO 400 705 CO
July 19, 2018		BII billed TIEZA for the submitted CMP	P3,499,795.60 35% of the contract
		Submitted CiviP	price plus 12% VAT
August 14, 2018		Follow-up on the	Bil also follow-up on
August 14, 2010		Certificate of Acceptance	the official letter of
		on the CMP Report	TIEZA's chosen
		submitted and presented	development theme
		to TIEZA	and scheme
August 22, 2018	TIEZA received an email		Due to the busy
	from the Office of the		schedule of the
	Governor Imee Marcos,		Governor, she
	submitting their comments		requested copy of
	and concerns regarding the		the CMP for review
	proposed Balacad Project		
September 10,	Memo for the COO from		Approved and signed
2018	the ACOO-AMS re		by COO, with
	recommendation and		attached note from
	comments on the		the OCOO (Ms.
	submitted CMP		Cleah) instructing AMS to include their
			inputs in a letter to
			be submitted to BII
October 18,	Notes/ action slip from		BuDD revised the
2018	OCOO, Ms. Cleah, revisions		draft letter to Bli to
	and inputs to be		include the
	incorporated in a letter to		comments from the
	be submitted to BII		0000
	regarding TIEZA's		
	comments and		
	recommendations to CMP		
October 29,	Letter to Ms. Angela		
2018	Tiangco, Bil re		
	recommendation and		
	clarification and		
	modification in CMP		A 1 41-2
November 12,	BuDD and BII conducted a		With minutes of
2018	meeting to discuss and		meeting
	clarify the comments made		





6th & 7th Floors, Tower 1 Double Dragon Plaza Double Dragon Meridian Park Macapagal Avenue corner Edsa Extension Bay Area Pasay City 1302

0

(+632) 249-5900 to 79 Local 733 / 735 brdd.tieza@gmail.com



DATE	TIEZA	BERKMAN INT'L INC	REMARKS
	by TIEZA and revision of		
	the timeline of activities		
November 21, 2018	the timeline of activities	Requested for extension of contract until April 30, 2019 in consideration of the anticipated amount of work to render the remaining 2 deliverables including the review period for TIEZA	Grounds for extension: Pendency of technical issue on the shape file of the planning area Consideration of the support and inputs from the Provincial Government of Ilocos Norte Required approval of the management in all communications to BII including comments
November 2018	Ms. Cleah drafted her		and recommendations on reports and other requests.
	Rational for contract extension of Balacad Masterplan		
December 10, 2018	Memo for the COO from ACOO-AMS recommending the contract extension of BII until April 2019		Forwarded to the OCOO on December 12, 2018
January 29, 2019		Submitted the Preliminary Master Development Plan (PMDP)	BII also submitted their matrix of comments from the CMP and the way they addressed them in the PMDP
February 2019	In a series of meeting conducted by AMS, BuDD and Ms. Cleah, to address the issue on extension of contract of BII, a suggestion to draft an acceptance letter to BII to be signed by Atty. Guiller Asido was raised. The draft letter dated September 7, 2017 was emailed to Atty. Asido, but he declined to sign, he said he started working for Intramuros Administration on March 23, 2017.		
May 15, 2019		Follow-up on the payment for the	





6th & 7th Floors, Tower 1 Double Dragon Plaza Double Dragon Meridian Park Macapagal Avenue corner Edsa Extension Bay Area Pasay City 1302

0

(+632) 249-5900 to 79 Local 733 / 735 brdd.tieza@gmail.com

DATE	TICTA	DEDVACAN INC.	DEL LA DICA
DATE	TIEZA	BERKMAN INT'L INC	REMARKS
		completed CMP,	
		acceptance of the PMDP	
		and approval of the	
		request for contract	
May 22 2010	Alaba / antique alia forme the	extension	
May 23, 2019	Note/ action slip from the		
	OCOO for: AMS and Legal AMS: provide status and		
	update Legal: legal opinion	8	
	and recommendation		
lune 10, 2010			ACOO letes I seeds to
June 10, 2019	Memo from Legal Dept. for		ACOO Jetro Lozada in
	ACOO-AMS requesting for		a note: in June 18/19
	a meeting on June 18, 2019 for clarifications in		the options were (w/
			cleah representing
	preparation for their legal opinion on BII extension of		0C00)
	contract		(1) COO sign a
	Contract		antedated memo
July 15, 2019	-	relleve up an accessor to	(2) ask teng
July 15, 2015		Follow-up on response to	
	:	Letter dated May 15, 2019, Notice to conduct	
		the Final phase of the	
		project (Final Master	
		Development Plan), and	
		payment for the	
		submitted PMDP	
August 2, 2019		Requested TIEZA to	
August 2, 2013		positively act with	
		urgency on the payment	
		for CMP and PMDP, and	
		Notice to conduct the	
		final phase of project	
		implementation	
August 9, 2019		Billing Statement dated	P3,999,766.40
The second second		Aug. 2, 2019 for payment	40% of the contract
		of the PMDP	price plus 12% VAT
October 15,		Submitted the Final	3D scale model was
2019		Master Development	not yet submitted,
		Plan (FIMDP)	the end user was
3			requested to decide
			on the size the scale
			model
October	Note/ action slip from the		
23,2019	OCOO to AMS re submitted		
	FMDP:		
	For review, comments and		
	recommendation, please		





6th & 7th Floors, Tower 1 Double Dragon Plaza Double Dragon Meridian Park Macapagal Avenue corner Edsa Extension Bay Area Pasay City 1302

(+632) 249-5900 to 79
Local 733 / 735
brdd.tieza@gmail.com

DATE	TIEZA	BERKMAN INT'L INC	REMARKS
	provide memo until Oct. 29, 2019		
October 31, 2019		Billing Statement for the rendered and submitted reports: CMP, PMDP & Final Report	For Final Report: P999,941.60 10% of the contract price plus 12% VAT
			Total amount billed: P8,499,503.60
November 5, 2019	BuDD prepared an updates on Master Planning and Design for the proposed Integrated Tourism Complex in Bo. Balacad, Laoag, Ilocos Norte		
November 7, 2019	A meeting was called by AMS and attended by representatives from Legal, FSD, BuDD, Ms. Cleah of OCOO and Atty. Karen Baydo, TEZ		Atty. Bryan Merza of Legal will prepare legal opinion and BuDD to prepare time analysis with Bll to consider the turnaround time in each deliverable. Per FSD and Atty. Karen, it is possible to process payment for Bil on the services rendered provided the timeline of Bll covered 6 months as required in the TOR and legal opinion favoring the payment
November 12, 2019	AMS acknowledged the submission of Final Report and requested for a presentation of the Final Master Development Plan to TIEZA Management		payman
November 19, 2019	Discussions between AMS, BuDD and BII were made on the analysis of timeline for the actual implementation period of the project		





6th & 7th Floors, Tower 1 Double Dragon Plaza Double Dragon Meridian Park Macapagal Avenue corner Edsa Extension Bay Area Pasay City 1302

0

(+632) 249-5900 to 79 Local 733 / 735 brdd.tieza@gmail.com



DATE	TIEZA	BERKMAN INT'L INC	REMARKS
November 27, 2019		Follow-up on the request for payment of services rendered and reports submitted – CMP, PMDP and FMDP; schedule of the presentation of FMDP and project timeline analysis	Stated in the letter: "in the General Conditions of the Contract of the Phil. Bidding Document under R.A. 9184 stated on Section 13. Good Faith, prescribed that the "Parties undertake to act in good faith with respect of each other's right under this Contract and to adopt all reasonable measures to ensure the realization of the objectives of this Contract".
December 9, 2019	Memo to Legal Dept. from the ACOO-AMS requesting for legal opinion on the extension of contract of BII		Forwarded to Legal on Dec. 12, 2019
December 17, 2019		Presentation of the Final Report for the Project: Master Development and Design of an Integrated Tourism Complex in Balacad, Laoag, Ilocos Norte	Attended by BII Project Team & representatives from AMS, BuDD, FSD, OCOO, PEPD, Legal Dept., and Atty. Karen Baydo
January 10, 2020	Memo from Legal Dept. for ACOO-AMS re legal opinion on BII request for contract extension prepared by Atty. Bryan Merza		Memo on legal opinion was received by AMS on February 8, 2020 Stated in the legal opinion: "BII's completion of the project beyond the period prescribed in the TOR is only a reasonable outcome when the mentioned delays are considered." "TIEZA's active participation, acceptance and utilization of the final product while denying payment to BII is





6th & 7th Floors, Tower 1 Double Dragon Plaza Double Dragon Meridian Park Macapagal Avenue corner Edsa Extension Bay Area Pasay City 1302

(+632) 249-5900 to 79
Local 733 / 735
brdd.tieza@gmail.com

www.tieza.gov.ph

DATE	TIEZA	BERKMAN INT'L INC	REMARKS
			tantamount to unjust enrichment and estoppel. Therefore, any amount payable to BII as prescribed in the TOR should be given to BII".
February 5,	-	Submitted the Revised	
2020		Final Master	
		Development Plan	
June 30, 2020	Memo for the COO from		Forwarded to OCOO
	ACOO-AMS recommending		on July 29, 2020
	the contract extension of		
	Bli until October 2019 and		
	approval of payment		
	amounting to		
Decreased by Borne A. Bol	P8,499,503.60		

Prepared by: Reyna A. Palacay, BuDD

