

Republic of the Philippines

Tourism Infrastructure & Enterprise Zone Authority TUUHISM THERASTRILTUH & SATESPRISE ZORE SULAUSITE

MEMORANDUM

FOR

IETRO NICOLAS F. LOZADA

ACOO, Assets Management Sector

ENGR. NESTOR M. DOMALANTA FROM

ACOO, Architectural and Engineering Services Sector

Rehabilitation of Zamboanga Golf Course and Beach Park SUBJECT

(ZGCBP) Seawall

ZGCBP - Zamboanga City

21 October 2021 DATE

In reply to your October 18 memo requesting for the status of the rehabilitation of the seawall, may we apprise your office with the status of the ZGCBP project wherein riprap wall is included as follows:

1. The remaining budget for the Assets Rehabilitation Plan Phase 1 of ZGCBP is P 38,556,767.09, however, budget for the project is still suspended due to Bayanihan to Heal as One Act:

Approved Budget per BR R-20-12-17-B	P 82,940,000.00
ABC – Various scopes of work (with inclusion of repair of riprap walls amounting to P8M+)	29,383,610.51
ABC – Fencing	14,999,622.40
Remaining Budget	38,556,767.09

2. Per request from your sector, a technical inspection was conducted by PEPD on June 16-18, 2021 to revalidate the current riprap condition (no funding yet):

Budgetary cost

P114,000,000.00

Scope of Works

1. Demolition Works

2. Construction of New Grouted Riprap

(528.44m x 27.25 sq. m)

3. Construction of New Grouted Riprap

using existing boulders (528.44mx27.25sq.m)

4. Improvement of Storm Drainage

Thank you.

of th & 7th Floors, Tower 1, Double Dragon Plaza, Double Dragon Meridian Park Macapagal Avenue corner EDSA Extension, Bay Area, Pasay City 1302, Philippines



www.tieza.gov.ph 60 @TIEZAofficial





ASSETS MANAGEMENT SECTOR

11-08-21

8:44 am

DECEMBER MINNIE

: //vii-